

**GAWAD KALINGA COMMUNITY DEVELOPMENT FOUNDATION, INC.  
STATUS REPORT**

<b>As Of:</b>	December 2011
<b>GK Area:</b>	DMC BLD GK Village, Davao City Phase 2

**A. Partner’s Commitment and Fund Status**

Approved Project	Remitted by Partner		Remitted to GK Davao	
	# of units	Amount	# of units	Date
Shelter Development	10	P765,000.00	Good for 7 units only if will be based on the existing cost of P110,000/Unit	July 2011

**Development Status:** Duplex #10 (units #19 & 20) is 98% completed with remaining works on the installation of porch with bench for Unit #19), but the duplex is already being occupied by two families.

**HOUSE DUPLEX No.10  
(Units #19 & 20)**



**HOUSE DUPLEX No.11  
(Units #21 & 22)**



Duplex No. 11 (Units # 21& 22) is with 50% work accomplishment with remaining works on continuous piling of CHB, wall plastering, concreting of beam, installation of steel purlins, roof, window jalousy, wall partition, porch bench seat, fascia board, doors, roof window eaves, plumbing works, concreting of floor slab, CR, painting of roof and walls, landscaping.